

Status of deposit work for EHV connections:

As on 09.09.2015

Paid Pending Application								
Option	KVA	Name of EHV Applicant	Date of Registration	Date of Estimate issued to DISCOM	Date of Estimate issued by DISCOM	Date of payment	Supply from	Status
DGVCL								
I	0							
I(A)	20000 (New)	1. Ind. Railway, DFCCIL, Gothan	21.02.12	25.07.12 19.01.13	01.09.12 31.01.13	09.01.13	220 kV Kim	No response from bidders. Written to DFCCIL for change of location. F.B: (agency: M/s. Mark Electro Infra Pvt. Ltd.) Civil work completed except metal spreading , For erection work M/s Marc Electro Pvt Ltd is engaged and work to be commenced shortly. (Supply required by consumer: Jun'17)
	20000 (New)	2. Ind. Railway, DFCCIL, Tralsa	21.02.12	25.07.12 19.01.14	16.08.12 31.01.13	09.01.13	220 kV Haldarva	Line: (Agency: M/s Associated Power.) Foundation work in progress. Work held up due to RoW. Applied to collector on 27.08.15. F.B: Civil work Completed. Erection work tender floated. (Supply required by consumer: Jun'17)
II	0							
III	4100 (New)	1. M/s Lucid Colloids Ltd.,	12.11.13	31.12.13	15.01.14	07.02.14	220 KV Zagadia	(Agency: M/s Jetson) Work of line & FB is completed in all respect. Only Electrical inspection pending. (Target for completion: Sep'15)
	5250 (New)	2. M/s. J.K.Laxmi Cement Ltd., Surat	05.12.14	25.03.15	04.04.15	27.04.15	220 kV Mota	(Agency: OM Power) Line: Route proposal approved by Corp. on 25.08.15. F.B.: Std. Drawing of equipment issued. (Supply required by consumer: Nov'15)
	4000 (Add.)	3. M/s Ruby Macon (Add. Demand 4000 on 11 KV to 8000 KVA)	20.02.14	13.06.14	09.07.14	04.08.14	66 kV Morai	FB: (agency: M/s Vandana Electricals) Hybrid F.B. work completed. Line: (Agency: Line :M/s Vasudev Power Pvt Ltd.) cable laying work completed. Testing under process. (Target for completion: Sep'15)
	3000 (Add.)	4. M/s. Colourtex Ind., (Add. Demand 7000 to 10000 KVA)	28.04.14	30.08.14	14.10.14	15.11.14	66 kV Umargam GIDC	Not feasible to release the load due to line constraint till commissioning of Talangpore to Pandesara - B line.
	2600 (Add.)	5. M/s Solvay Specialities India Pvt Ltd (Add. Demand 1500 KVA on 22 KV to 4100 KVA on 66 kv)	14.10.14	19.12.14	21.02.15	12.03.15	66KV Panoli-II	(Agency: M/s. Danke) Line: Work completed. F.B.: Work in progress. (Target for completion: Sep'15)
	2300 (Add.)	6. M/s Gokulanand Texturisers Pvt Ltd (2500 KVA to 4800 KVA)	20.08.14	16.12.14 12.06.15	04.03.15 18.06.15	29.06.15	66 kV Vanz	(Agency: M/s. Rajesh Power) Kickoff meeting done on 19.08.15 and Std. drawing issued. (Supply required by consumer: Nov'15)
	700 (Add.)	7. M/s Shree Rajeswaranand Paper Mills Limited (2800 KVA on 66 kv to 3500 KVA)	11.10.14	21.01.15	17.03.15	04.04.15	66KV Zagadia	CT to be procured and replaced by consumer.

Option	KVA	Name of EHV Applicant	Date of Registration	Date of Estimate issued to DISCOM	Date of Estimate issued by DISCOM	Date of payment	Supply from	Status
	2500 (Add.)	8. M/s G.S.F.C Fiber Unit (2000 KVA to 4500 KVA)	22.01.15	27.03.15	07.04.15	06.07.15	66 kV Palod	CT to be procured and replaced by consumer.
Sub Total	64450							
MGVCL								
I	15000 (New)	1. Western Railway, Lakodara TSS	17.10.11	28.12.11	05.01.12	04.10.12	132 kV Karjan	F.B. Work : (Agency: M/s Voltage Infra) All equipment erection completed. Line Work: (Agency: M/s OM Power) Tower erection & stringing completed except one location. (ROW issue) (Target for completion: Sep'15)
I(A)	20000 (New)	1. Ind. Railway, DFCCIL, Heranj	30.04.12	07.08.12 06.02.13	03.09.12 13.02.13	27.05.13	400 kV Kasor	Line : Gantry position at DFCCIL end is not finalized by DFCCIL. Hence 2 no. of tower erection & stringing work is pending. Feeder Bay: work completed. (Supply required by consumer: Jun'17)
	20000 (New)	2. Ind. Railway, DFCCIL, Bhayli	03.02.12	25.07.12 27.06.13	07.08.13	08.10.13	220KV Gavasad	Line : (Agency: M/s Ultra Tech Transmission). Work in progress. Feeder Bay: (Agency: Proteus) Civil Work completed and all equipment received at site. Work under progress. (Supply required by consumer: Jun'17)
	14000 (Add.)	3. M/s. GSFC (Add. Demand 24000 to 38000 KVA on 66 KV)	21.06.14	04.09.14	19.09.14	26.09.14	132KV Fertilizernagar	Line: (Agency: M/s. Ultratech, Vadodara.) Work under process. F.B : L.O.I issued to M/s Hitech power. Work under progress. (Target for completion: Oct'15)
	16000 (Add.)	4. M/s. GACL (Add. Demand 40000 to 56000 KVA on 33 KV)	26.06.14	04.09.14	19.09.14	13.10.14	132KV Nandesari & Javaharnagar	Line: (Agency: M/s. Ultratech, Vadodara.) Work under process. F.B : L.O.I issued to M/s Hitech power. Work under progress. (Target for completion: Oct'15)
II	0							
III	3000 (Add.)	1. M/s. Jay Chemical Industries Ltd. (Add. Demand 4000 on 11 kV to 7000 kVA)	12.01.15	25.03.15	08.04.15	30.04.15	132 kV Undel	(Agency: Rajesh Power) F.B.: Civil & foundation work completed. Line: Work under progress. (Target for completion: Nov'15)
	2500 (Add.)	2. M/s Polycab Wire Pvt Ltd. (5000(3500+1500) kVA on 11 kV to 7500 KVA)	11.12.14	12.02.15	25.02.15	20.03.15	66KV Baska	(Agency: Line: M/s. Krina & FB: M/s. Maktel) F.B.: Civil work completed. Structure erection. Earthing work under progress. Line: Route approval given. (Target for completion: Oct'15)
	6000 (New)	4. M/s. Hero MotoCorp Ltd.	10.02.15	13.04.15 29.06.15	16.05.15 06.07.15	14.07.15	66 kV Madhwas	(Agency: M/s. Siddharth) Std. drawings issued. Work in progress. (Supply required by consumer: Oct'15)
	2600 (Add.)	5. M/s. Unimed Technologies Ltd. (1500 kVA on 11 kV to 4100 kVA)	25.05.15	24.06.15	06.07.15	12.08.15	66 kV Madar	Consumer intimated for kick off meeting.

Option	KVA	Name of EHV Applicant	Date of Registration	Date of Estimate issued to DISCOM	Date of Estimate issued by DISCOM	Date of payment	Supply from	Status
Sub Total	99100							
UGVCL								
I	500 (Red.)	1. Western Railway, Bhat TSS (6000 kVA to 5500 kVA)	14.10.14	21.01.15	26.02.15	25.05.15	132 kV Chiloda	Indent approved and procurement under process.
I(A)	5500 (New)	1. Gujarat International Finance Tec-City Co.Ltd., Dist.Gandhinagar.	30.11.11	27.02.12	09.03.12	14.03.12	132 kV Chiloda	Power released under S/G on Dtd 05.11.14 FB work: S/s : 100% Work completed Line work: (Agency:- M/s. Rajesh power) Cable line estimate is partly paid by M/s. Gift city. NHAH has not permitted to lay cable. New route to be decided.
	20000 (New)	2. DFCCIL, Sanand TSS	18.06.12	21.08.12 06.02.13	18.12.12	24.01.13	400 KV Vadavi	(Agency: Proteus (line) & M/s. BEST (FB)) Line: EPC contract awarded work under progress. F.B: Material under procurement. (Supply required by consumer: Jun'17)
	20000 (New)	3. DFCCIL. Jornang TSS	18.06.12	19.01.13	08.02.13	24.04.13	400 KV Soja	Line: (Agency:M/s Accord.) Foundation work under progress. F.B:(Agency:Sonal Fabricators) PO placed on 15.05.15. (Supply required by consumer: Jun'17)
	20000 (New)	4. DFCCIL, Dhrewada TSS	18.06.12	21.12.12 21.01.13	08.02.13	25.04.13	220 KV Kheralu	Line: (agency: M/s Accord.) Work in progress. due to rain Site is not approachable. F.B: (agency: M/s Power point,Kalol) Erection work completed. (Supply required by consumer: Jun'17)
	6250 (New)	5. Exe. Engr., Drainage Div., Gandhinagar	14.02.13	16.03.13	21.03.13	30.03.13	66KV Rangpurda	(Agency: M/s. Hemali Electricals for line and feeder bay) F.B.: Feeder bay work completed. Consumer is not ready with their system at their end. Line: work completed. (Target for completion: Sep'15)
	5000 (New)	6. M/s Maruti Suzuki India Ltd.	14.05.14	08.10.14	30.10.14	26.12.14	220KV Bechraji	M/s. Maruti has requested to lay U/G cable for 400 kV line crossing. Route proposal with 220 kV line along with U/G cable for 400 kV line crossing approved on 21.07.15. Revised Estimate issued to UGVCL on 13.08.15. Yet to be paid by M/s. Maruti. (Supply required by consumer: Apr'16)
	20000 (New)	7. DFCCIL, Amirgadh TSS	03.09.12	04.03.13	30.03.13	19.06.13	220 KV Palanpur	Line: (Agency: M/s Accord.) Check survey approved. Profile approved. F.B: (Agency: M/s Chamuda Electrical Pvt. Ltd.) Work in progress. (Supply required by consumer: Jun'17)
II	0							

Option	KVA	Name of EHV Applicant	Date of Registration	Date of Estimate issued to DISCOM	Date of Estimate issued by DISCOM	Date of payment	Supply from	Status
III	10000 (New)	1. M/s Ford India Pvt Ltd,	12.09.12	16.11.12	18.12.12	02.02.13	400 kV Charodi	Power released under Stopgap Arrangement on 27.07.13 . Permanent power to be released from 400 kV Chharodi S/s. (Agency -M/s Proteus Enterprise Pvt Ltd.) Line work: Work completed.
	4200 (New)	3. M/s. Hindustan Gum & Chem. (Request received for reduction of demand upto 4200 KVA)	13.12.12	02.02.13 06.06.13	01.03.13 21.06.13	24.06.13	Jakhwada	(Agency:M/s OM Power) R.O.W issues applied to collector. Hearing done on 03.08.15. Collector Order received on 19.08.2015 & applied for police protection. (Target for completion: Dec'15)
	9900 (Add.)	4. M/s. Vinayak TMT Bar (Add. Demand 2100 on 11 KV to 12000 KVA)	17.12.13	24.06.14	19.07.14	23.07.14	220 kV Khanpur	(Agency: M/s OM Power for line & M/s. HEC for Bay) Line : R.O.W Issues. Last hearing done on 24.06.15. Collector issued Order on 28.08.15, as per order work can not be proceed further. F.B.: Foundation work completed & equipment erection work completed except C&R Panel. (Target for completion: Dec'15)
	8250 (Add.)	5. M/s. AIA Engineering (Add Demand 4000 to 12250 KVA)	09.01.14	19.06.14	30.08.14	30.08.14	66 kV Kerala	(Agency: M/s Rajesh Power) WCC issued subject to installation of metering 150/1 A CT by consumer.
	4000 (Add.)	6. M/s Laxcon Steel Ltd. (Add. Demand 8000 KVA to 12000 KVA)	03.11.14	19.01.15	05.02.15	04.05.15	66KV Moraya	CT to be procured and replaced by consumer.
	3000 (Add.)	7. M/s. Chiripal Polyfilms Limited, (8000 to 11000 kVA)	20.03.15	21.05.15	11.06.15	09.07.15	66 KV Bidaj	CT to be procured and replaced by consumer.
Sub Total	136600							

PGVCL

I	3700 (New)	1. I.O.C.L. , Vadinar	14.06.11	01.08.13 13.11.13	22.11.13	23.12.13	66 kV Vadinar	(Agency: M/s. Electroproduct) F.B. & line Work completed. WCC issued on 14.08.15 subject to completion of F.B. work at IOCL end. (Installation of Metering CT & PT)
	4100 (New)	2. M/s Executive Engineer (P.H.W) G.W.S.&S Board, Bhachau	22.12.14	19.01.15	12.02.15	23.02.15	66 kV Bhachu (Vondh)	Line: (Agency: M/s. Shyam Electrical, Jamnagar.) work under progress. F.B.: work under progress. (Tarder for completion: Oct'15)
I(A)	9500 (New)	1. Dy. Executive Engineer, (Sauni Yogna), Lakhdirpur	21.01.15	01.06.15	05.06.15	23.06.15	66KV Raffleswar	Line: Tender technical bid opened. F.B.: Tender under preparation.
	4200 (New)	2. Dy. Executive Engineer, (Sauni Yogna), Dhrol	21.05.15	14.07.15	16.07.15	21.07.15	66 kV Liyara	Line: Tender floated on web, last date is 09.09.15. F.B.: Tender under preparation.
	6500 (New)	3. Dy. Executive Engineer, (Sauni Yogna), Godavari	29.01.15	02.06.15	06.06.15	04.07.15	220 KV Sadla	Paid on 04.07.15. Revised estimate issued on 01.09.15 due to change in scope of line.

Option	KVA	Name of EHV Applicant	Date of Registration	Date of Estimate issued to DISCOM	Date of Estimate issued by DISCOM	Date of payment	Supply from	Status
	6000 (New)	4. Dy. Executive Engineer, (Sauni Yogna), Muli	29.01.15	04.06.15	06.06.15	04.07.15	220 KV Sadla	Line: Tender floated on web, last date is 03.10.15. F.B.: Layout drawing under approval.
	6300 (New)	5. Dy. Executive Engineer, (Sauni Yogna), Thangadh	19.05.15	29.06.15	15.07.15	24.07.15	220 KV Sadla	Line: Tender floated on web, last date is 03.10.15. F.B.: Layout drawing under approval.
II	0							
III	5000 (Add.)	1. M/s. Nirma Ltd. (Add. Demand 10000 to 15000 KVA)	03.01.13	21.02.14 26.06.14	07.07.14	19.07.14	220 KV Vallabhipur	(Agency: Ultra tech) Line: work completed. F.B. STD Drgs are given. DRG approved. Material under procurement. At present no front available for erection of 1 no. of F.B. Power released on 31.07.15 under S/G arrangement.
	600 (Add.)	2. Madhusilica Pvt. Ltd. (from 11 kV 4000 kVA to 66 kV, 4600 kVA)	15.04.15	01.06.15	08.06.15	11.06.15	220 KV Vartej	(Agency: Shrinathji Electricals) Line: GIDC and R&B approval received. 1/1.025 km cable laid. F.B.: Civil work completed. Structure and erection work under progress. (Target for completion: Nov'15)
	1000 (Add.)	3. M/s. Man Industries (merger of 1000 kVA conn. Into 5000 kVA on 66 kV)	30.06.15	27.07.15	04.08.15	31.08.15	66 kV Khedoi	Recently paid. Standard Drawing issued.
Sub Total	46900							
Total	347050							